

Seacoast Reliability Project Anticipated Construction Schedule

**Schedule is subject to change and will updated periodically*

Madbury

- Survey of power line corridor, stone walls, roadways and EMF readings: April – May 2019
- Madbury Substation: mobilization: April; start of construction: May – November 2019
- Line Construction from Madbury Substation to UNH: October 2019 – early 2020

Durham

- Survey of power line corridor, stone walls, roadways and EMF readings: April – May 2019
- Mobilization to laydown areas (contingent upon finalized agreements): May
- Clearing of access roads and trimming in upland areas: May- October 2019
- UNH: mobilization, tree clearing and construction: May 20

University of New Hampshire

- Survey of power line corridor, stone walls, roadways and EMF readings: April – May 2019
- Clearing access roads, trimming upland areas (starting at Mill Road): May – September 2019
- Mobilization, tree clearing and underground construction: May 20 – August 2019
- Overhead construction & tree clearing: May – early 2020

Little Bay

- Jet Plow trial: September 2019
- Submarine Cable installation: September – November 2019

Newington

- Survey of power line corridor, stone walls, roadways and EMF readings: April – May 2019
- Clearing of access roads and trimming in upland areas: May – October 2019
- Mobilization to laydown areas (contingent upon finalized agreements): May 2019
- Mall parking lot- drill foundations: May – October 2019
- Little Bay Road to the Newington Mall: drill structure foundations: June – October 2019
- Little Bay Road to the Newington Mall: install structures: June – October 2019
- Little Bay Road to the Newington Mall: install OH lines: July – October 2019
- Gundalow Landing, Flynn Pit manhole, duct bank & cable installation: July – September 2019
- Frink Farm/ Hannah Lane duct bank and cable installation: August – November 2019
- Mall parking lot- install structures and wire pulling: September – October 2019

Portsmouth

- Survey of power line corridor, stone walls, roadways and EMF readings: April – May 2019
- Clearing of access roads and trimming in upland areas: May – October 2019
- Portsmouth Substation: mobilization – April; start of construction: May – Early 2020
- Overhead transmission line work for the removal of a line feeding into the Portsmouth substation: May 2019
- Install structures near Portsmouth Substation and adjacent ROW: May – October 2019